

# Updates

## FEMA CONSTRUCTION

July 9, 2007

PREPARED BY CHERI JOLLIE, ADMINISTRATIVE SERVICES

### ART BUILDING

*Approximate Project Completion – 100%*



This project has been completed and will be removed from the next "Updates."

### CHILD DEVELOPMENT CENTER

*Approximate Project Completion – 99.9%*

The shade structure is up but the cover is on back order. The ladders are being fabricated, and installation may occur in the next two weeks. The Architect is following up on the drawings for the water fountain and Diaper Room changes.



### DEMOLITION – PHASE 2 (Art/Gallery & CC)

*Approximate Project Completion – 100%*



This project has been completed and will be removed from the next "Updates."

### PARKWAY – PHASE 1 (Aud, Chem, LA, & NH area)

*Approximate Project Completion – 99.9%*

The sidewalks will be completed in the next few weeks. The vendor is aware that it has to be done by the start of the Fall semester.

### PARKWAY – PHASE 2 (North of Greek Theatre to CC)

*Approximate Project Completion – Unknown %*

The base has been laid, and asphalt will start Tuesday. There were some mechanical and supply problems that caused a delay, and they will be restarting Thursday. They started pouring walkways. A 12" water line was installed, and final approval from the city is pending. The last submittal should be done by Wednesday, so testing can be done. Underground work for lighting and irrigation is continuing. They are working with M&O on the landscaping for the north and east sides.

Foot access on the east side of the Campus Center will not be available once the sidewalk demolition has started. Access will resume at the completion of the Parkway Project (estimated 9-14-07).

### HEALTH SERVICES


*Approximate Project Completion - 0%*

This project is being transitioned to the new Project Manager.

### PACKAGE #2

*Approximate Project Completion - 0%*

The contractor is scheduled to mobilize. There will be a point in time that will require the closure of the temporary walkway for work on this project. Once the work is done, the walkway will open back up. This package includes miscellaneous items that were overlooked in previous projects.



If you have any questions or concerns, please contact Administrative Services at x-4456 or by e-mail to [cjollie@sbccd.cc.ca.us](mailto:cjollie@sbccd.cc.ca.us)