

### **LRC BUILDING**

Some furniture was delivered on 2-23-04; more furniture deliveries are scheduled in March. Move-in is scheduled for late May. They are doing the punch list now. The floor finish and entry system concerns are being addressed.

### **LIFE SCIENCE BUILDING**

Overall construction is about 60% complete. A listing is needed of what has to be moved from the old building and where it will go in the new building. Items to be included are furniture, books, chemicals, lab equipment, etc.

### **ADMINISTRATION/STUDENT SERVICES**

Curb and gutter work should be completed around March 12. If weather holds, blacktop will be put down the first week of April. The metal roof work will start around March 15.

### **CAMPUS CENTER**

On schedule to start construction 4-5-04. Bids are being submitted to the 3-11-04 Board for approval.

### **ART BUILDING**

Approved plans should be received the week of April 8, and a preliminary schedule is being developed.

### **STUDENT HEALTH SERVICES**

Issues are being addressed.

### **COMMUNICATIONS BUILDING**

Construction is underway. We are currently doing the electrical trenching.

### **SEISMIC RETROFITS**

Auditorium – Hydroseeding has been completed. Other than mechanical, the punch list is complete. The air handler noise problem is being addressed. Received DSA approved for the fire curtain, and it will be going out to bid.

Technical – There was a meeting with the Technical Division staff to go over coordination of a phasing plan to move items. Gearing up for the May 3 start date.

Business – Being postponed until 10-18-04.

### **HISTORICAL ISSUES**

We are looking at possible vendors to remove the tiles before demolition is started.